

## 1. System Strengthening Works:

S.N	Name of Zones	Name of Districts	REC Sanctioned Cost District wise (In Cr.)	REC Sanctioned Cost Zone-wise	Agreemented Amount Zone-Wise (in Cr.)	Name of Firm	New 33/11 KV Substations (in nos.)		Augmentation of Substations (in nos.)	
							Target	Progress	Target	Progress
1	Azamgarh Zone	Azamgarh	9.69	68.62	35.51	M/S Prabha Infrastructure Private Limited, Varanasi/ LOA date-15.10.16	1	0	7	0
		Ballia	40.04				3	0	18	0
		Mau	18.89				2	0	7	0
2	Mirzapur Zone	Mirzapur	39.33	80.57	45.41	M/S Shri Gopikrishna, Hyderabad/ LOA date-15.10.16	8	2	8	0
		Sant Ravidas	13.64				0	0	8	0
		Sonbhadra	27.61				10	0	1	0
3	Gorakhpur Zone	Deoria	14.19	59.75	34.4	M/S KEI, New Delhi/ LOA date-14.09.16	4	0	1	0
		Gorakhpur	18.89				2	1	14	0
		Maharajganj	15.1				4	0	1	0
		Kushinagar	11.57				1	0	3	0
4	Varanasi Zone	Chandauli	29.6	183.97	109.54	M/S Larsen & Toubro, Chennai / LOA date-27.12.16	1	0	11	1
		Ghazipur	49.67				3	0	33	0
		Jaunpur	22.69				0	0	22	0
		Varanasi	82				4	3	21	2
5	Basti Zone	Sant Kabeer Nagar	11.93	38.1	16.57	M/s Piyush Enterprises/LOA Issued on date-	1	0	8	0
		Siddharth-nagar	11.87				0	0	5	0
		Basti	14.3				2	0	6	0
6	Allahabad Zone	Allahabad	26.75	98.92	42.35	M/S Prabha Infrastructure Private Limited, Varanasi/LOA Issued on date-17.06.17	0	0	9	0
		Kaushambi	18.15				0	0	15	0
		Fatehpur	24.11				2	0	8	0
		Pratapgarh	29.92				1	0	9	0
<b>TOTAL</b>							<b>49</b>	<b>6</b>	<b>215</b>	<b>3</b>

## 1. Metering

S.N	Name of Zones	Name of Districts	REC Sanctioned Cost District wise (In Cr.)	REC Sanctioned Cost Zone-wise	Agreemented Amount Zone-Wise (in Cr.)	Name of Firm	I-phase		III-Phase		DTR Metering		33 KV Feeder with CT-PT Metering Unit		11 KV Feeder with CT-PT Metering Unit	
							Target	Progress	Target	Progress	Target	Progress	Target	Progress	Target	Progress
1	Azamgarh Zone	Azamgarh	4.15	9.856	11.78	M/S Secure Meters, Udaipur /26.07.16	12005	0	409	255	1938	0	3	0	77	77
		Ballia	3.11				9472	6936	206	68	1461	0	2	0	39	39
		Mau	2.59				7513	7513	256	106	1211	0	2	0	50	50
2	Mirzapur	Mirzapur	2.3	4.447	5.31	M/S Secure Meters, Udaipur /26.07.16	6687	6423	228	24	1074	545	2	0	32	32
		Sant Ravidas Nagar (Bhadohi)	1.1				2284	2284	50	31	582	128	2	0	35	14
		Sonbhadra	1.05				2157	2153	73	33	553	0	2	0	13	13
3	Basti Zone	Sant Kabeer Nagar	2.24	10.28	12.28	M/S Secure Meters, Udaipur /26.07.16	6540	6540	223	37	1057	12	1	0	20	20
		Siddharthnagar	1.84				5513	4656	120	7	872	2	1	0	11	11
		Basti	6.2				18952	0	412	16	2933	0	2	0	35	35
4	Gorakhpur Zone	Deoria	2.75	16.34	19.5	M/S Secure Meters, Udaipur /26.07.16	8385	8385	182	99	1292	0	2	0	12	12
		Gorakhpur	6.66				19397	404	661	104	3135	0	3	3	77	74
		Maharajganj	2.24				6548	6548	223	63	1053	0	2	2	12	12
		Kushinagar	4.68				14287	0	311	311	2214	0	1	1	43	42
5	Allahabad Zone	Allahabad	2.95	10.44	12.48	M/S Secure Meters, Udaipur /26.07.16	7599	6678	259	47	1420	284	5	0	89	51
		Kaushambi	1.7				5130	5130	111	4	786	173	2	0	46	15
		Fatehpur	1.85				4637	3556	101	0	922	670	2	2	79	79
		Pratapgarh	3.94				11328	10335	386	8	1829	105	2	2	142	89
6	Varanasi Zone	Chandauli	1.65	63.6	50.25	M/S Secure Meters, Udaipur /26.07.16	4990	4990	109	54	770	0	1	1	48	0
		Ghazipur	1.69				4090	4090	89	89	840	0	3	3	85	73
		Jaunpur	4.98				14450	497	493	460	2331	0	3	3	89	86
		Varanasi	55.27				128975	31022	12446	45	11504	0	3	2	55	0
<b>Total</b>							<b>300939</b>	<b>118140</b>	<b>17348</b>	<b>1861</b>	<b>39777</b>	<b>1919</b>	<b>46</b>	<b>19</b>	<b>1089</b>	<b>824</b>

1. SAGY								
S.N	Name of Zones	Name of Districts	REC Sanctioned Cost District wise (In Cr.)	REC Sanctioned Cost Zone-wise	Agreemented Amount Zone-Wise (in Cr.)	Name of Firm	Progress	
							Total Villages	WIP
1	Gorakhpur Zone	Deoria	1.18	2.1	1.48	M/S Ganga Electricals, Allahabad	2	2
		Gorakhpur	0.49				1	1
		Maharajganj	0.1				1	1
		Kushinagar	0.33				1	1
2	Mirzapur Zone	Mirzapur	0.5	1.72	1.21	M/S Pratap Electricals	1	0
		Sant Ravidas Nagar (Bhadohi)	0.19				1	0
		Sonbhadra	1.03				1	0
3	Basti Zone	Sant Kabeer Nagar	0.05	1.25	0.85	M/S Ganga Electricals, Allahabad	1	0
		Siddharth-nagar	0.69				2	0
		Basti	0.51				1	0
4	Azamgarh Zone	Azamgarh	1.22	2.57	1.82	M/S Ganga Electricals, Allahabad	3	0
		Ballia	0.33				2	0
		Mau	1.02				2	0
5	Allahabad Zone	Allahabad	0.94	2.01	1.44	M/S Ganga Electricals, Allahabad	2	2
		Kaushambi	0.14				1	1
		Fatehpur	0.4				1	1
		Pratapgarh	0.54				2	2
6	Varanasi Zone	Chandauli	0.45	19.4	14.98	M/s Grid power system	1	0
		Ghazipur	0.42				1	0
		Jaunpur	1.14				2	0
		Varanasi	17.4				1	1
<b>Total</b>							<b>30</b>	<b>12</b>

## 1. Feeder Separation

S.N	Name of Zones	Name of Districts	REC Sanctioned Cost District wise (In Cr.)	REC Sanctioned Cost Zone-wise	Agreemented Amount Zone-Wise (in Cr.)	Name of Firm	Progress	
							Total Feeder	WIP
1	Azamgarh Zone	Azamgarh	118	118	75.5	M/S NCC, Hyderabad	72	0
2	Basti Zone	Siddharthnagar-	36.73	133.76	72.61	M/S Vindhaya Telelinks, New Delhi	26	0
		Basti	97.02				27	0
3	Allahabad Zone	Kaushambi	95.37	95.37	50.06	M/S Vindhaya Telelinks, New Delhi	16	10
4	Varanasi Zone	Ghazipur	139.45	297.15	170.91	M/S Vindhaya Telelinks, New Delhi	56	12
		Varanasi	157.7				35	26
<b>Total</b>							<b>232</b>	<b>48</b>

## 1. Connecting Unconnected RHH

S.N	Name of Zones	Name of Districts	REC Sanctioned Cost District wise (In Cr.)	REC Sanctioned Cost Zone-wise	Agreemented Amount Zone-Wise (in Cr.)	Name of Firm	Progress	
							Total Habitation	WIP
1	Azamgarh Zone	Azamgarh	18.43	47.15	26.06	M/s-Fabricators /LOA Issued on date-17.06.17	195	0
		Ballia	14.68				295	0
		Mau	14.03				198	0
2	Mirzapur Zone	Mirzapur	14.31	23.81	13.38	M/s-Prakhar /LOA Issued on date-17.06.17	119	0
		Sant Ravidas Nagar (Bhadohi)	7.87				120	0
		Sonbhadra	1.62				17	0
3	Basti Zone	Sant Kabeer Nagar	5.98	22.37	14.53	M/s. Piyush Enter-prises /LOI Issued on date-09.11.16	72	0
		Siddharth-nagar	5.88				63	0
		Basti	10.51				128	0
4	Gorakhpur Zone	Deoria	8.34	33.44	22.25	M/s Prabha	152	0
		Gorakhpur	12.37				154	0
		Maharajganj	5.19				61	0
		Kushinagar	7.55				67	0
5	Allahabad Zone	Allahabad	27.56	68.04	40.16	M/s-Gupta Power /LOA Issued on date-17.06.17	241	0
		Kaushambi	9.21				258	0
		Fatehpur	17.6				147	0
		Pratapgarh	13.66				109	0
6	Varanasi Zone(Excluding Varanasi District)	Chandauli	8.8	48.27	31.99	M/s Vibrant Construction Private Limited	96	0
		Ghazipur	23.72				405	0
		Jaunpur	15.75				261	0
<b>Total</b>							<b>4042</b>	